



Library Construction Oversight Committee

Wednesday May 26, 2021 at 2:00 PM
Meeting login link can be found at:

[MS Teams link](#)

1. Library Construction Oversight Committee Agenda

Documents:

[20210526-LCOCAGENDA.PDF](#)

2. Library Construction Oversight Committee Report

Documents:

[LCOC_MEETING_REPORT-14.PDF](#)



LIBRARY CONSTRUCTION OVERSIGHT COMMITTEE

Meeting Agenda

Wednesday, May 26, 2021

2:00 p.m.

Virtual Meeting: https://teams.microsoft.com/l/meetup-join/19%3ameeting_ZmE2YmM3NjEtMTQ5Ni00ZGZkLTljMDUtODgwNjNjNzI2M2I0%40thread.v2/0?context=%7b%22Tid%22%3a%2273ba5b04-4ace-4ae3-a6b2-65cbc403418b%22%2c%22Oid%22%3a%22e124f2d4-ff38-4304-aef3-09ba83e7e1b3%22%7d

NOTICE: This meeting will be held pursuant to and in compliance with the Virginia Freedom of Information Act, Section 2.2-3708.2 and state and local legislation adopted to allow for continued government operation during the COVID-19 declared emergency. All participating members will be present at this meeting through electronic means. All members of the public may view this electronic meeting via the meeting link listed above and in the City's website calendar.

Public comments may be submitted to jcarroll@fallschurchva.gov until 2:00 p.m. on May 26, 2021. All comments will be provided to the Library Construction Oversight Committee members and comments received by the deadline will be read during the meeting.

PLEASE NOTE: This meeting will be conducted using Microsoft Teams. Don't have the Teams app? You can still join a Teams meeting. **See the instructions attached to this meeting agenda.** Please email jcarroll@fallschurchva.gov if you need assistance with installation. During the meeting, staff will likely not be available to assist with installation.

1. Call to order, roll call and introduction of guests
2. Library Project Milestones
3. Library Project Budget
4. Library Project Schedule
5. Business not on the Agenda
6. Adjournment

Library Construction Oversight Committee

Staff liaison: Jenny Carroll 703-248-5032 jcarroll@fallschurchva.gov

The City of Falls Church is committed to the letter and spirit of the Americans with Disabilities Act. To request a reasonable accommodation for any type of disability, call 703-248-5032, TTY 711.

Instructions for joining a Microsoft Teams meeting:

[Click here to watch a video with instructions for joining a Teams meeting](#)

Join a Teams meeting on a phone or tablet

1. Click the meeting link provided.
2. **Download the Teams app for your device when prompted:**
 - Type in your name.
 - Choose the audio and video settings you want.
3. Select **Join now**.
4. Depending on meeting settings, you'll get in right away, or go to a lobby where someone in the meeting can admit you.

Join a Teams meeting on the web or through a web browser on a phone or tablet

Don't have the Teams app? You can still join a Teams meeting.

1. Click or copy and paste the meeting link provided.
2. You have two choices:
 - **Download the Windows app:** Download the Teams app.
 - **Join on the web instead:** Join a Teams meeting on the web.
3. Type in your name.
4. Choose the audio and video settings you want.
5. Select **Join now**.
6. Depending on meeting settings, you'll get in right away, or go to a lobby where someone in the meeting can admit you.



LCOC Meeting 14

Date: 5/28/2021

Quick Points:

- 83% Construction Completion (as of 4/15/2020) *
- Fourteen Pay Applications Submitted
- 98 PCOs Have Been Issued*
 - o Change Order 1 (\$22,857.89) - Executed
 - o Change Order 2 (\$11,006.60)- Executed
 - o Change Order 3 (Reallocation of Buyout Savings to CM Cont)
 - o Change Order 4 (3 Day Time Extension)
 - o Change Order 5 (\$0 Owner Cont Use)
 - o Change Order 6 (6 Day Time Extension)
 - o Change Order 7 (15 Day Time Extension)
 - o Change Order 8 (\$12,727.45) – Executed
 - o Change Order 9 (\$10,617.91) – Executed
 - o Change Order 10 (4 Day Extension) – Executed
 - o Change Order 11 (\$4,799.89) – Executed
 - o Change Order 12 (\$4,781.99) – Executed
 - o Change Order 13 (\$0 Owner Cont Use) - Executed
 - o Change Order 14 (\$0 Owner Cont Use) - Executed
 - o Change Order 15 (\$0 Owner Cont Use) – Executed
 - o Change Order 16 (\$11,522.87) – Executed
 - o Change Order 17 (\$0 Owner Cont Use) – Executed
 - o Change Order 18 (4 Day Extension) – Executed
 - o Change Order 19 (\$0 Owner Cont Use) – Executed
 - o Change Order 20 (\$25,907.68) – Executed
 - o Change Order 21 (\$4,887.19) – Executed

- Change Order 22 (14 Day time Extension)- Awaiting Sign
 - Change Order 23 (\$34,100.81) – Awaiting Sign
 - Change Order 24 (\$0 Owner Cont Use) Awaiting Sign
 - Change Order 25 (\$34, 599.64 Owner Cont Use)- Executed
 - Change Order 26 (\$8,987.73 Owner Cont Use) - Executed
 - Change Order 27 (\$0 Owner Cont Use) – Executed
 - Change Order 28 (\$9,504.85 Owner Cont Use) - Executed
 - Change Order 29 (\$4,877.57 Owner Cont Use) – Executed
 - Change Order 30 (\$28,562.80 Owner Cont Use) - Executed
- Substantial Completion Date Extended +14 Days (May 29, 2021) *
 - This is currently being negotiated due to PR -95R Revisions to M101 Drawings per ceiling close in-inspections.

Next Milestones:

- Elevator Completion Date (5/28/2021)
- Completion of All Exterior Undergrounding (5/14/2021)
- Low Voltage Completion (5/21/21)
- Mud Mat for Sidewalk Pavers Pour (5/21/21)
- Fire Alarm Testing Begins (5/18/21)
- CFC IT Work Begins (5/26/21)
- CFC Shelving Arrives On Site (6/21/21)

Active Subcontractors:

- K&M Electrical (Electrical Sub)
- Harris Mechanical (Plumbing and HVAC Sub)
- Bright Masonry (Concrete)
- Express Tek (Low Voltage)
- Jarvis (Rough Carpentry)
- Clyde Henry Inc. (Windows)
- RW HITT (Painter)

Mary Riley Styles Public Library Expansion and Renovation Project

- Segovia (Drywall/Ceilings)
- CCA (Flooring)

Scheduled Inspections

Lower Level:

- Ceiling Close in Inspection 5/10/21 - Completed
- Fire Caulking/Penetration Inspection (5/21/21) – On Going

Main Level:

- Ceiling Close in Inspection 5/10/21 - Completed
- Fire Alarm Testing Begins 5/21/21 – On Going

Schedule of Activities

Lower Level:

- Final Paint (5/2/2021) - Completed
- Install Flooring (5/4/2021) – On Going
- Finish Ceiling Tile (5/10/21) - Completed
- Elevator Installation Begins (5/28/21) – On Going
- Install Fire Alarm Devices (5/3/21) – Completed
- Install Door/Frames/Hardware (5/15/21) – On Going
- Begin Testing and Balancing (5/15/21) – Hold Due to M101 Revision
- Functional Performance Testing (5/29/21) – Hold Due to M101 Revision

Main level:

- Complete Light Installation (5/21/21) – On Going
- Install Fire Alarm Devices (5/10/21) – On Going
- Install Flooring (5/30/21)
- Final Paint (5/15/21) – On Going
- Install Door/Frames/Hardware (5/20/21) – On Going
- Install Storefronts Doors (5/23/21) – Awaiting Arrival
- Complete ADA Rough-ins (5/22/21) – On Going
- Begin Testing and Balancing (5/26/21) – Hold Due to M101 Revision
- Functional Performance Testing (5/29/21) – Hold Due to M101 Revision

Exterior:

- Complete Bio-Pond Soil Infill (4/23/21) – Completed

- Complete Utility Installation (4/30/21) - Completed
- Prep Subgrade for Sidewalks (5/3/21) - Completed
- Pour Concrete for ADA Ramp and Mud Mats (5/15/21) – On Going
- Place Park Ave Apron (5/10/21) - Completed
- Landscaping (5/20/21)

1	Item	Description	Budget Amount	Remaining Amount	Percent Remining
2	SOFT COSTS/OWNER COSTS				
3	CFC	Staff Time	\$ 254,071.00	\$ 87,418.66	34%
5	BKV Group	A/E Services	\$ 921,444.00	\$ 32,448.86	4%
6	Brinjac	Commissioning	\$ 53,580.00	\$ 35,853.75	67%
9	ECS	Special Inspections	\$ 85,000.00	\$ 9,000.00	11%
18	Prior Soft Costs Expenses		\$ 300,341.00		
19	TOTAL SOFT COSTS		\$ 1,752,919.60	\$ 234,371.96	13%
20	OWNER COSTS				
21	Kloke	Moving	\$ 160,545.60	\$ 59,381.35	37%
22	Kloke	Storage	\$ 126,000.00	\$ 42,962.55	34%
23	LIBERTY SYS	FF&E	\$ 646,666.00	\$ 646,666.00	100%
24	OWNER CONTINGENCY		\$ 313,283.00	\$ 171,182.19	55%
25	TMC PROPOSAL	Mural	\$ 93,250.00	\$ 93,250.00	100%
30	TOTAL OWNER COSTS		\$ 1,339,744.60	\$ 1,013,442.09	76%
31	Hard Costs				
32	Centennial	Construction Services	\$ 7,553,027.00	\$ 1,298,017.57	17%
33	Centennial	CM Contingency	\$ 453,034.00	\$ 202,837.49	45%
34					
35					
36	TOTAL HARD COSTS		\$ 7,866,309.00	\$ 1,500,855.06	19%
40	PROJECT BUDGET		\$ 10,992,000.00	\$ 2,748,669.11	25%

Pay App 14 (Ending 4/15/2021)

Original Contract SUM	\$	7,866,308.00
Net Change by Change Orders	\$	180,279.89
Contract Sum to Date	\$	8,046,587.89
Total Complete & Stored to Date	\$	6,410,389.95
Retainage (5%)	\$	316,570.26
Total Earned Less Retainage	\$	6,089,870.45

Change Order 29

PCO #	Title	Date Issued	Owner	CM Cont	Notes	Change Order
69	Public Safety Alarm Monitoring Module	3/10/2021			No Cost Per. Included in Original Scope	29
61	Dedicated Outlets for DAS, Security and Network	1/19/2021		\$ 1,682.97		29
76	Rail Light Fixture for Exterior Sign	3/18/2021		\$ (228.01)		29
86	Domestic Waterline Backflow Preventer	4/19/2021	\$ 2,700.23			29
31B	T&M Work Associated with PCO 31		\$ 2,177.34			29
		Sum	\$ 4,877.57	\$ 1,454.96		

Change Order 30

PCO #	Title	Date Issued	Owner	CM Cont	Notes	Change Order
68	BAS Remote Access	3/10/2021	\$ 9,264.43			30
80	Algo PA System	3/31/2021	\$ 13,567.19	\$ 13,567.19		30
81	Scope Gaps Per Email on 4.13.2021	4/13/2021		\$ 35,498.40		30
83	Painting Exposed Flexible Duct	4/15/2021	\$ 1,178.47			30
85	Painting Elevator Shaft White Approx 4 ft in Height	4/15/2021		\$ 250.00		30
87	Two 20A, 120V Circuits for Communication Panels	4/19/2021	\$ 4,552.71			30
89	Lower Ceiling to Accomodate Pump	4/23/2021		\$ 749.40		30
90	Poke Thrus at Service Point	4/22/2021		\$ 1,155.00		30
		Sum	\$ 28,562.80	\$ 51,219.99		

MRSPL Activation Plan

Library Furniture Move:

Liberty Systems Inc.: Contact Kim Miller

Personnel: Lionel, Al, Jenny, Robert, Appointed Staff liaison

Production Date: February 15, 2021

Date Needed on Site: June 21, 2021

Staff Furniture Move:

Price Modern: Contact: Jen Fields

Personnel: Lionel, Al, Jenny, Robert, Appointed Staff liaison

Date Needed on Site: June 7, 2021

Building Safety:

Lionel, John Russell, Steve, Henry, Doug, Jenny, Kathy

Temporary & Final CO

- Life Safety Systems
 - o Fire Alarm – (Undergoing Preliminary Testing)
 - o Fire Sprinkler - Completed
 - o Egress – Signage in Production 5.21.21
 - o Way Finding Signage
 - Make Sure Signage Matches Annunciator
 - o Elevator – Scheduled Completion 5.28.21
 - NES Inspections
 - o Emergency Lighting
- Non Compliance Log items
 - o ECS/Centennial/BKV

Planning/CPEDs

Personnel: Lionel, Jenny, Paul, Akida

Site Plan Requirements

IT Network Setup:

Lionel, Jamal, Gennadii, Jenny

Date Needed on Site: May 28, 2021

Priorities

- All priorities listed are manageable for May/June 2021 opening to the public per Jamal Matthews with the understanding that tasks to be completed by library staff are done by the end of February. Tasks with library staff involvement indicated with an asterisk.
- Please see the working document (20210202 ITNeeds NewBldgMove) for current status and timelines.
- Image and deploy new public computers
- Implement Time and Print Management System *

- Printer/Copiers for public and staff *
- Meeting Room Software *
- Self-Check Machines *
- Catalog Stations *
- City profiles/Library accounts/Generic emails*
- Storage for Local History

Basics

- Per Jamal Matthews, ITS does not see risks to be open day one to the public with the needs listed below for Staff/Public/Service Desks
- Please see working document for additional information
- Staff Computers, Phones, Printer/Copiers, Scanners, Fax
- Public Side
 - Computers
 - Print/Time Management – explore wireless printing
 - Printers/Copiers – document scanning
- Service desks – self-check, line for credit card
- Local History – DBTextworks/InMagic, Scanners, Cassette tape digitizer, ViewScan

Items Centennial responsible for install

- ITS and library staff to be familiar with
- Security – door readers, security alarm, cameras
- Thermal people counter
- PA System
- Digital Bulletin Boards
- Meeting Room A/V equipment – projectors, sound system, TVs, assistive listening device

Systems Training for Library Staff/Maintenance:

Items Needed for Training: HVAC, AV,
Lionel, Kathy, Jenny, Appointed Staff liaison

Facility Maintenance:

Lionel, Jenny, Claudia, Robert, Kathy, Jeremy

Public Safety:

Lionel, Jenny, Mary, Appointed Staff liaison